

PT Center Construction Brief Update

It is Saturday June 21st 2014, 10:10 pm, and I just returned home from the PT Center to supervise construction work which resumed four days ago. We have also been going around carpentry shops and metal fabrication workshops in surveying prices and quality materials for the last two weeks. We have been in prayer and we know you have also been, for good deals – quality, including durability and beauty and at good cost.



Plastering has been going on and the larger room (200-seater) was completed today. Next is the 120-seater room, and then one more before we start on the outside.



Also, the first batch of windows arrived on site and we fixed them. The second batch comes in next week. By then, we may have also struck a good deal for door-frames and doors so that the fitting of doors and windows is concurrent.



I plan to go to the PT Center with a mattress and pitch tent there to save on time and transport of to and fro. I will return to the city center on Wednesday to prepare for the PT Board meeting on Thursday, stay for the weekend and church, and set out again the following week.

While on site, more work will be going on to pass pipes and drainage for toilets and bathrooms. Fencing is necessary, at this point in time, to keep the property secure as its value is enhanced. So we will allocate some funds to a perimeter fence albeit in a temporary but helpful manner. We will also hire a tractor to do some landscaping near the main building, and include a retainer wall. Every attempt is to make the facility usable as soon as possible.

I have been spending most of the time out of office to procure building materials and oversee the work, sometimes out with Grace to check on factories or consulting. I will now spend some days at the PT Center and weekends at home.