

PT CENTER Construction Update 2015



Wiring is still going on the main block. Although it is without a ceiling, lighting will still be possible by lowering the lamp holders to the right level.



The first major event at the PT Center was at the end of January when Berea Church youth held a lock in at the venue. It was a wonderful time that helped me picture how church leaders will spend time in this venue for Africa's transformation.

Much of the work in the last one month has been in preparing toilet /bathroom. Wiring has also been done in this important facility.





We are currently working on the last seven of the 16 door-frames - 7 bathrooms, seven toilets and two urinals.

With door frames in place, tiling work could begin in all the rooms. Floor and wall tiles are what we use here for durability and hygiene.



Most rooms have been worked on in regard to tiling both the walls and the floor.

It costs \$9 to tile one square meter on the wall, while it costs \$14 to do one square meter on the floor.



We have 368 square meters of the wall to cover which will cost us about \$3,312 and 130 square meters of the floor which will require about \$1,820 by the time we are done.

There is always a temptation to go the easier way round and call it cheaper, but we are aiming at permanency and a facility that will host people in a more comfortable and enjoyable way. So we seek the best deals and it often takes us longer time to land on the best materials and workers for the good deal so that each dollar is stretched.





Where the door frames are in place, and tiling done, we are fixing bathroom and toilet accessories.



All accessories for bathrooms and toilets were purchased - the toilet seats, the cisterns, the sinks, taps etc.

Once all these are fixed, the venue will be more in a usable state than ever.

